UUCA – BEEC2 Where We Are

Building Expansion & Renovation Progress

December 6, 2020

Background

- BEEC2 efforts initiated Fall 2018, led by Paul Jorgensen.
- Available space survey
- Previous building plans
- Parking challenges
- Concept plans shared December 2019
- 8th Principle commitment
- Congregational approval April 2020

Progress

- Hired design professionals
 - Civil engineer
 - Architect with MEP / HVAC designer
 - Structural engineer
 - Sprinkler designer
- Developed RFP's and construction plans
 - ADA shower & improvements in lower level gender neutral & family restroom
 - ADA ramp for stage in sanctuary
 - Water service line for county public water
 - Entrance expansion and renovation (Entrance / Lobby / Coat Room / Kitchen)
 - Sprinkler system (design underway)
- Reached out to contractors of color for construction bids
- Submitted plans for permits to Anne Arundel County

Challenges

- Progress continues, deliberately, yet incrementally
- Lots of moving parts; we have limited to no control
 - County permitting reviews and regulatory requirements MAY radically alter our estimated costs,
 - "Sellers market" with respect to the contracting community shows itself in higher bids,
 - Health challenges for others as well as ourselves, and
 - Embracing our 8th principle affects our progress.

Construction Roadmap

- County public water connection
- Whole building sprinkler system
- ADA shower and improvements in the lower level Gender Neutral and Family Restroom
- Sanctuary ADA stage ramp
- Entrance expansion and renovation includes Entrance, Lobby, Coat Closet and existing Kitchen modifications (requires HVAC, structural and drainage elements)

Revised Cost Estimates

- ADA Shower and improvements for the Lower Level Gender Neutral and Family Restroom
 - \$25k \$30k
- Sanctuary ADA Stage Ramp
 - \$5k \$10k (funded thru an anonymous gift)
- Whole Building Sprinkler System
 - \$80k \$100k (funded thru an anonymous gift)
- County Public Water Connection
 - \$75k \$150k
- Entrance Expansion and Renovation includes Entrance, Lobby, Coat Room and Kitchen (requires HVAC, structural and drainage modifications)
 - \$390k \$450k
- Total costs for everything
 - \$490k \$635k
- Total Available Capital Campaign funds
 - \$300k

Moving Forward

- Continue working with BBC
- Additional outreach to contractors of color for
 - ADA Ramp
 - ADA Restroom
- Awaiting responses from Anne Arundel County with respect to the water line installation and the entrance expansion
- As noted, estimated costs exceed available funding. We believe we can complete the ramp and rest room/shower projects with existing funds
- We defer to the Board to address financing concerns.